NC/QC/YD/2020-21/W4-AB-C1 Date: 26-05-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).

{Project*: Improvements to roads and drains at AMS layout and Judicial Layout in ward no-03 and 04 of Yelahanka Satellite Town Sub Division (Package -2).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: G. Venkategowda, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	156 min	Shall not be less than 30 min
2	Final setting time	265min	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	2.15%	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	2.09mm	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	28.72 N/Sq mm	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT * BANGALORE *

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com